

## Pump Station 10 Expansion Project

The construction for the new Pump Station 10 facility is underway. TA Loving was awarded the construction contract and has completed the installation of the wet well structure. The contractor has started the installation of the interior mechanical piping, electrical rough in and exterior CMU (concrete masonry unit) block. The contractor is on schedule and plans to start testing new station in June.

The scope of work will include the construction of a 22 MGD sewage pump station complete with wet well, pump room, above-grade electrical and maintenance building and an influent screening structure with a mechanically cleaned bar screen and channel grinder. The notice to proceed was February of 2019 with the substantial completion of July of 2020.

